

Activity ID	Activity Name	Orig Start Dur	Finish	2022												2023												2024												2025												2026											
				A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M										
Jackson County Detention Center																																																															
Summary																																																															
SUM-1500	Notice of Intent to Award	801 07-Apr-22	09-Jun-25																																																												
SUM-1000	Overall Project Duration	0 07-Apr-22*	09-Jun-25																																																												
JED-0020	Notice to Proceed / Precon Services	758 07-Apr-22	08-Apr-25																																																												
SUM-2010	GMP Development Duration	0 10-May-22	19-Sep-22																																																												
SUM-1510	Overall Design Duration	91 10-May-22	28-Jun-23																																																												
CON-1370	GMP Submitted to Jackson County	287 10-May-22	19-Sep-22																																																												
SUM-2020	JCMO Review & Submit Comments of GMP (Cal. Days)	0	18-Nov-22																																																												
CON-1380	GMP Approved by Jackson County	60 20-Sep-22	18-Nov-22																																																												
JED-0100	Start Construction	0	21-Nov-22																																																												
SUM-2000	Overall Construction Duration	0 21-Nov-22	08-Apr-25																																																												
JED-0200	Structure Complete	601 21-Nov-22	01-Apr-24																																																												
JED-0300	Skin Weather Tight	0	24-Jun-24																																																												
SUM-1520	Planning for Transition into Facility	0 12-Nov-24	08-Apr-25																																																												
SUM-1530	Anticipated Weather Days	60 14-Jan-25	08-Apr-25*																																																												
JED-0600	Substantial Completion / Contract End Date	0	08-Apr-25																																																												
SUM-1540	Final Move In / Transition	43 09-Apr-25	09-Jun-25																																																												
JED-0700	Project / Final Completion	0	09-Jun-25																																																												
SUM-1550	Final Move In / Transition Complete	0	09-Jun-25																																																												

RECEIVED

MAY 16 2022

MARY JO SPINO
COUNTY CLERK

Run Date: 19-Apr-22

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Critical Remaining Work
- Remaining...
- Milest...

Jackson County Detention Center
JE Dunn Construction Company
04-Apr-22 Update Schedule

