

JACKSON COUNTY DEPARTMENT OF PUBLIC WORKS
CONTRACT CHANGE ORDER

CHANGE ORDER NO. 02 PROJECT Longview Bike Trail-Class 1

CONTRACTOR Precision Construction and Contracting, LLC COUNTY NO. 31-28
Address: P.O. Box 320 FED. AID NO. ARRA-ES04(027)
Lone Jack, MO 64070

THIS CONTRACT SHALL BE AMENDED AS FOLLOWS:
Description of change: Underdrain installation and additional concrete trail construction

Item No.	Description	Plan Quantity	As-Built Quantity	Quantity Change	Unit Price	Price Change
4	6" Concrete	1,766 sy	494.4	+850	\$35.00	+29,750.00
8	12" CMP	10 lf	10	+ 60	\$30.00	+ 1,800.00
16	Force Account	40,000	22,643.20	17,356.80	N/A	-17,356.80
17 (New)	Remove Aggregate trail	0 sy		+850	\$9.00	+ 7,650.00
18 (New)	Underdrain	0 lf		+750	\$13.00	+ 9,750.00

Amount this change order (plus) (minus)\$ 31,593.20

The contract amount will be amended as follows:

Original contract price.....	\$ <u>444,607.05</u>
Amount of all previous Change Orders + plus or minus	\$ <u>0.00</u>
Amount of this Change Order <u>+ plus</u> or <u>minus</u> -	\$ <u>31,593.20</u>
New total contract price.....	\$ <u>476,200.25</u>

The change order shall become an amendment to the contract and all provisions of the contract except as amended above and by any previous change orders, shall apply hereto.

CONTRACTOR'S ACCEPTANCE

BY _____

Title _____

Date _____

APPROVAL RECOMMENDED

County Resident Engineer

Chief Engineer

OWNER'S APPROVAL

BY _____

Title County Executive

Date _____

APPROVAL AS TO FORM

Acting County Counselor

ATTEST

Clerk, Jackson County Legislature

CERTIFICATION

I hereby certify that there is a balance otherwise unencumbered to the credit of the appropriation to which this contract is chargeable and a cash balance otherwise unencumbered in the treasury to the credit of the fund from which payment is to be made, each sufficient to meet the obligation of

\$ 31,593.20 hereby authorized.

Manager - Division of Finance

FINAL APPROVAL

Manager - Division of Transportation



JACKSON COUNTY Parks & Recreation

22807 Woods Chapel Road
Blue Springs, Missouri 64015
www.jacksongov.org/recreation

*Administration
Historic Sites
Ranger Station
Recreation*
(816) 503-4800
Fax: (816) 795-1234

*Kemper Outdoor
Education Center*
(816) 229-8980

*Fred Arbanas
Golf Course*
(816) 761-9445

Blue Springs Marina
(816) 795-1112

Jacomo Marina
(816) 795-8888

Longview Marina
(816) 966-0131

*Special Population
Services*
(816) 763-5130

November 16, 2010

Mr. James Bentley
Missouri Department of Transportation
600 NE Colbern Road
Lee's Summit, MO 64086

Re: Longview Lake Bike Trail – Class I
Project No. ARRA-ES04(027)
Change Order No. 2

Dear Mr. Bentley,

We have initiated Change Order No. 2 to fund additional costs for this project. The County is providing the funding and it will not be reimbursable from your organization.

The trail surface for this project is primarily compacted aggregate. Concrete surfacing is specified for sections determined to be above a 5% grade as shown in the engineering drawings. During the course of construction, we have found that certain sections of the aggregate trail have failed due to unknown wet weather springs and environmental conditions causing these areas to stay wet. This Change Order will provide for the installation of under-drains and concrete surfacing to resolve the seasonal wet conditions.

Please review the enclosed Change Order document and complete with your approval. Your attention to this matter is most appreciated as we are trying to complete the trail work before winter.


Please contact me at 816-503-4803 should you have any questions.

Sincerely,

Ron Fuhrken

Ron Fuhrken
Deputy Director of Park Operations

Cc: Michele Newman, Director of Parks and Recreation
Jerry Page, Director of Public Works



Michael D. Sanders, County Executive

Res. #17413

Res. #17413

JACKSON COUNTY DEPARTMENT OF PUBLIC WORKS
CONTRACT CHANGE ORDER

CHANGE ORDER NO. 02 PROJECT Longview Bike Trail-Class 1

CONTRACTOR Precision Construction and Contracting, LLC COUNTY NO. 31-28
Address: P.O. Box 320 FED. AID NO. ARRA-ES04(027)
Lone Jack, MO 64070

THIS CONTRACT SHALL BE AMENDED AS FOLLOWS:
Description of change: Underdrain installation and additional concrete trail construction

Item No.	Description	Plan Quantity	As-Built Quantity	Quantity Change	Unit Price	Price Change
4	6" Concrete	1,766 sq	494	+850	\$35.00	+29,750.00
8	12: CMP	10 lf	10	+60	\$30.00	+1,800.00
16	Force Account	40,000	22,643	-17,356.80	N/A	-17,356.80
17 (New)	Remove Aggregate trail	0 sq		+850	\$9.00	+7,650.00
18 (New)	Underdrain	0 lf		+750	\$13.00	+9,750.00

Amount this change order (plus) (minus) \$ 31,593.20

The contract amount will be amended as follows:

Original contract price.....	\$ 444,607.05
Amount of all previous Change Orders + plus or minus	\$ 0.00
Amount of this Change Order + plus or minus -	\$ 31,593.20
New total contract price.....	\$ 476,200.25

The change order shall become an amendment to the contract and all provisions of the contract except as amended above and by any previous change orders, shall apply hereto.

CONTRACTOR'S ACCEPTANCE

BY Shaheeb
Title P.M
Date 11/10/2010

APPROVAL RECOMMENDED

Earl Neerill (Judge)
County Resident Engineer
Chief Engineer

OWNER'S APPROVAL

BY Min Saul
Title County Executive
Date 11/16/2010

APPROVAL AS TO FORM

Mary Jo Speno
Acting County Counselor

ATTEST

Mary Jo Speno
Clerk, Jackson County Legislature



CERTIFICATION

I hereby certify that there is a balance otherwise unencumbered to the credit of the appropriation to which this contract is chargeable and a cash balance otherwise unencumbered in the treasury to the credit of the fund from which payment is to be made, each sufficient to meet the obligation of

\$ 31,593.20 hereby authorized.

Elizabeth A. Hefner
Missouri Department of Transportation
District Director

11/17/2010
Date

David A. Cooper
Manager - Division of Finance

015-1618-8020
16602010002

FINAL APPROVAL
David A. Cooper
Missouri Department of Transportation
Division Engineer - Construction

FILED

DEC 01 2010

JACKSON COUNTY CLERK