



# Jackson County Missouri

Jackson County Courthouse  
415 E. 12th Street, 2nd floor  
Kansas City, Missouri 64106  
(816)881-3242

## Legislation Details (With Text)

**File #:** 19451      **Version:** 0      **Name:** Change Order No. 1 Browning Road Bridge Replacement  
**Type:** Resolution      **Status:** Passed  
**File created:** 4/6/2017      **In control:** Public Works Committee  
**On agenda:** 4/10/2017      **Final action:** 4/17/2017  
**Title:** A RESOLUTION authorizing Change Order No. 1 to the contract with Redford Construction of Raymore, MO, for the Browning Road Bridge Replacement, Project No. 3046, increasing the contract amount by \$38,642.00.  
**Sponsors:** Greg Grounds  
**Indexes:** BROWNING ROAD BRIDGE REPLACEMENT, CHANGE ORDER, CONTRACT  
**Code sections:**  
**Attachments:** 1. 19451bu.pdf, 2. 19451adopt.pdf, 3. 19451-CHNGODR-RDFDCONSTRINC.pdf

Date	Ver.	Action By	Action	Result
4/17/2017	0	County Legislature	adopt	Pass
4/17/2017	0	Public Works Committee	recommend do pass	Pass
4/17/2017	0	County Legislature	Consent Agenda	
4/11/2017	0	County Legislature	Go To 1st Meeting	Pass
4/10/2017	0	County Legislature	assign to committee	

### IN THE COUNTY LEGISLATURE OF JACKSON COUNTY, MISSOURI

**A RESOLUTION** authorizing Change Order No. 1 to the contract with Redford Construction of Raymore, MO, for the Browning Road Bridge Replacement, Project No. 3046, increasing the contract amount by \$38,642.00.

**RESOLUTION NO. 19451**, April 10, 2017

**INTRODUCED BY** Greg Grounds, County Legislator

WHEREAS, by Ordinance 4628, dated June 9, 2014, the Legislature did authorize the execution of an Agreement with the Missouri Highways and Transportation Commission (“the Commission”) in connection with the Browning Road Bridge Replacement Project, No. 3046; and,

WHEREAS, by Ordinance 4937, dated December 5, 2016, the Legislature did award a contract on

Bid No. PW 07-2016 for the Browning Road Bridge Replacement Project, No. 3046, Federal Project BRO-NBIL-048(54) to Redford Construction of Raymore, MO, at a cost to the County not to exceed \$410,253.00; and,

WHEREAS, Redford Construction has begun excavation of soil for the bridge foundation and has determined that the foundation elevation is unsuitable to properly support the weight of the bridge; and,

WHEREAS, additional work will be required to fill the site with suitable material to complete the project; and,

WHEREAS, Change Order No. 1 in the amount of \$38,642.00 is needed to provide additional funds to cover the costs of this additional work; and,

WHEREAS, the Missouri Highways and Transportation Commission has approved the requested change order; and,

WHEREAS, completion of this project is in the best interest of the health, safety, and welfare of the citizens of Jackson County; now therefore,

BE IT RESOLVED by the County Legislature of Jackson County, Missouri, that Change Order No. 1 to the aforesaid contract be, and is hereby, approved, and the County Executive be, and is hereby authorized to execute said change order on behalf of the County; and,

BE IT FURTHER RESOLVED that the Director of Finance and Purchasing is authorized to make all payments, including final payment on the contract.

..Enacted and Approved

Effective Date: This Resolution shall be effective immediately upon its passage by a majority of the Legislature.

APPROVED AS TO FORM:

\_\_\_\_\_  
Chief Deputy County Counselor

\_\_\_\_\_  
County Counselor

Certificate of Passage

I hereby certify that the attached resolution, Resolution No. 19451 of April 10, 2017, was duly passed on April 17, 2017 by the Jackson County Legislature. The votes thereon were as follows:

Yeas 9

Nays 0

Abstaining 0

Absent 0

\_\_\_\_\_  
Date

\_\_\_\_\_  
Mary Jo Spino, Clerk of Legislature

There is a balance otherwise unencumbered to the credit of the appropriation to which the expenditure is chargeable and there is a cash balance otherwise unencumbered in the treasury to the credit of the fund from which payment is to be made each sufficient to provide for the obligation herein authorized.

ACCOUNT NUMBER: 004 1507 58040  
ACCOUNT TITLE: Special Road and Bridge Fund  
Special Projects in Public Works  
Roads & Highways  
NOT TO EXCEED: \$38,642.00

\_\_\_\_\_  
Date

\_\_\_\_\_  
Chief Financial Officer